Daily Oversight Meeting
Ball In Court

RESET

Refresh Time: 3/24/2026 7:35:39 PM

Items	Late Items
32	7

Due Date: 2/12/2026 – 4/13/2026

Tool: All

Person Ball In Court: All

Project: All

Past Due

URL	Is Late?	Issued Date	Reviewer's Due Date	Due Date	Final Due Date	Tool	Number	Revision	Name	Days Late	Ball in Court
	Yes	1/29/2026		2/12/2026		RFI	PO-56/57#7	0	Construction Laydown and Coordination	27	Batista Ana (Hitachi Energy)
	Yes	1/29/2026		2/12/2026		RFI	PO-56/57#7	0	Construction Laydown and Coordination	27	Downing Daniel (Hitachi Energy)
	Yes	2/24/2026		3/3/2026		RFI	152	0	Authorized Owner Representatives under NY Transco/WSP Agreement	15	Johnson Samuel (New York Transco)
	Yes	3/2/2026		3/16/2026		RFI	154	0	Fiber Specification for Terrestrial Cables	6	Villani Thomas (New York Transco)
	Yes	3/3/2026	3/16/2026	3/19/2026	3/24/2026	Submittal	PO-74-#3	0	Master Document Register	3	Walter Mac (WSP)
	Yes	3/3/2026	3/16/2026	3/19/2026	3/24/2026	Submittal	PO-74-#2	0	Preliminary Project Execution Plan	3	Karlsen Eric (WSP)
	Yes	3/3/2026	3/16/2026	3/19/2026	3/24/2026	Submittal	PO-74-#2	0	Preliminary Project Execution Plan	3	Walter Mac (WSP)
	Yes	3/2/2026	3/13/2026	3/20/2026	3/23/2026	Submittal	PO-56/57 #33	0	Inspection and Test Plan	2	Hojsak Ivan (New York Transco)
	Yes	3/2/2026	3/13/2026	3/20/2026	3/23/2026	Submittal	PO-56/57 #34	0	Shipment, Receiving and Storage of Power Transformers - All Voltage	2	Hojsak Ivan (New York Transco)

Items Due Today

URL	Is Late?	Issued Date	Reviewer's Due Date	Due Date	Final Due Date	Tool	Number	Revision	Name	Ball in Court
	No	3/6/2026	3/19/2026	3/24/2026	3/27/2026	Submittal	PO-72/73 #1	1	Baseline Schedule	Kenny Sara

Items Due Tomorrow

URL	Is Late?	Issued Date	Reviewer's Due Date	Due Date	Final Due Date	Tool	Number	Revision	Name	Days to Due Date	Ball in Court
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	177	0	1M Iroquois Pipeline Loading Memorandum	15.0	Champy Dena
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	177	0	1M Iroquois Pipeline Loading Memorandum	15.0	Michaud Jennifer
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	177	0	1M Iroquois Pipeline Loading Memorandum	15.0	Van Patten Korinne
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	175	0	1M Y49 Thermal and Electromagnetic Interference Study	15.0	Champy Dena
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	175	0	1M Y49 Thermal and Electromagnetic Interference Study	15.0	Michaud Jennifer
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	175	0	1M Y49 Thermal and Electromagnetic Interference Study	15.0	Van Patten Korinne
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	176	0	1M Y50 Thermal and Electromagnetic Interference Study	15.0	Champy Dena
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	176	0	1M Y50 Thermal and Electromagnetic Interference Study	15.0	Michaud Jennifer
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	176	0	1M Y50 Thermal and Electromagnetic Interference Study	15.0	Van Patten Korinne

Items Due in 2 Days

URL	Is Late?	Issued Date	Reviewer's Due Date	Due Date	Final Due Date	Tool	Number	Revision	Name	Days to Due Date	Ball in Court

Items Due in 3 to 5 Days

URL	Is Late?	Issued Date	Reviewer's Due Date	Due Date	Final Due Date	Tool	Number	Revision	Name	Days to Due Date	Ball in Court
	No	3/19/2026		3/26/2026		RFI	PO-74#7	0	Additional LS Cable Test Cap and Terminator Information Request	5.0	Lee John JunHaeng
	No	3/19/2026		3/26/2026		RFI	PO-74#7	0	Additional LS Cable Test Cap and Terminator Information Request	5.0	Sohn Hanna
	No	3/19/2026		3/26/2026		RFI	PO-74#7	0	Additional LS Cable Test Cap and Terminator Information Request	5.0	Wall Bill
	No	3/19/2026		3/26/2026		RFI	PO-72/73#16	1	Station Drawing Numbering and Naming conventions - Additional Information	5.0	Brontoli Mario
	No	3/19/2026		3/26/2026		RFI	PO-72/73#16	1	Station Drawing Numbering and Naming conventions - Additional Information	5.0	Hojsak Ivan
	No	3/19/2026		3/26/2026		RFI	PO-72/73#16	1	Station Drawing Numbering and Naming conventions - Additional Information	5.0	IbrahimKutty Joharath
	No	3/19/2026		3/26/2026		RFI	PO-72/73#16	1	Station Drawing Numbering and Naming conventions - Additional Information	5.0	Solaimalai Srinivasan
	No	3/20/2026		3/27/2026		RFI	PO-0071 #16	0	GITB Vault Manhole Dimension/Vault Details	5.0	Hojsak Ivan

Items Due in 6 to 9 Days

URL	Is Late?	Issued Date	Reviewer's Due Date	Due Date	Final Due Date	Tool	Number	Revision	Name	Days to Due Date	Ball in Court

Items Due in 10+ Days

URL	Is Late?	Issued Date	Reviewer's Due Date	Due Date	Final Due Date	Tool	Number	Revision	Name	Days to Due Date	Ball in Court
	No	3/6/2026	3/19/2026	3/24/2026	3/27/2026	Submittal	PO-72/73 #1	1	Baseline Schedule	12.0	Kenny Sara
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	177	0	1M Iroquois Pipeline Loading Memorandum	15.0	Champy Dena
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	177	0	1M Iroquois Pipeline Loading Memorandum	15.0	Michaud Jennifer
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	177	0	1M Iroquois Pipeline Loading Memorandum	15.0	Van Patten Korinne
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	175	0	1M Y49 Thermal and Electromagnetic Interference Study	15.0	Champy Dena
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	175	0	1M Y49 Thermal and Electromagnetic Interference Study	15.0	Michaud Jennifer
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	175	0	1M Y49 Thermal and Electromagnetic Interference Study	15.0	Van Patten Korinne
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	176	0	1M Y50 Thermal and Electromagnetic Interference Study	15.0	Champy Dena
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	176	0	1M Y50 Thermal and Electromagnetic Interference Study	15.0	Michaud Jennifer
	No	3/4/2026		3/25/2026	3/25/2026	Submittal	176	0	1M Y50 Thermal and Electromagnetic Interference Study	15.0	Van Patten Korinne
	No	3/10/2026	3/23/2026	3/26/2026	3/31/2026	Submittal	PO-71-#18	1	HV Type Test Procedure	12.0	Karlsen Eric
	No	3/10/2026	3/23/2026	3/26/2026	3/31/2026	Submittal	PO-71-#18	1	HV Type Test Procedure	12.0	Walter Mac
	No	3/5/2026		3/26/2026	3/26/2026	Submittal	178	0	Iroquois Pipeline AC Interference Memorandum	15.0	Champy Dena
	No	3/5/2026		3/26/2026	3/26/2026	Submittal	178	0	Iroquois Pipeline AC Interference Memorandum	15.0	Michaud Jennifer
	No	3/5/2026		3/26/2026	3/26/2026	Submittal	178	0	Iroquois Pipeline AC Interference Memorandum	15.0	Van Patten Korinne
	No	3/10/2026	3/23/2026	3/26/2026	3/31/2026	Submittal	PO-74-#4	2	Project Execution Schedule	12.0	Raimo Jennifer
	No	3/11/2026	3/24/2026	3/27/2026	4/1/2026	Submittal	PO-71-#20	0	GITB INCON OPTIMIZER DATA SHEETS FOR GAS MONITORING	12.0	Karlsen Eric